

SITE	EPS/UPS Plant - Generator location		Generator description and capacity	Total Load	Estimated date/ year of installation	Loads kW													
						The Hub DC	The Hub DC HVAC	The Hub Building & Outside lights & Waste area	The Hub Building	The Hub Building HVAC & Building	The Nexus DC	The Nexus DC HVAC	The Nexus Building	The Nexus Building HVAC	The Core Computer Room	The Core Computer Room HVAC	The Core Building	The Core Building HVAC	
TELK-00019-Telkom Park	HUB	EPS 1	EPS1	FREESTANDING OPEN SET 1000KVA	220	2006/01/01			10	30	180								
		EPS 2	EPS2	FREESTANDING OPEN SET 1225KVA	264	2006/01/01			264										
		EPS 6	EPS6	MTU 2000KVA	667	2012/09/27		506	161										
		EPS 7 (HUB A)	HB-EPS-A	FREESTANDING OPEN SET 1250KVA	554	2021/07/02		554											
		EPS 8 (HUB B)	HB-EPS-B	FREESTANDING OPEN SET 1250KVA	317	2021/07/02		317											
	EPS 9 (HUB C)	HB-EPS-C	FREESTANDING OPEN SET 1250KVA	328	2021/07/02		328												
	CORE	EPS 1	CORE EPS 1	FREESTANDING OPEN SET 1500 KVA	870	1998/01/01													
		EPS 2	CORE EPS 2	FREESTANDING OPEN SET 1500 KVA		1998/01/01							255	123	120	372			
		EPS Back-up	CORE BACK UP GENERATOR	FREESTANDING OPEN SET 2000 KVA		2021/10/11													
NEXUS	NEXUS C	NX-EPS-C	FREESTANDING OPEN SET 1375KVA	255	2021/07/02						255								
	EPS 1	NEXUS-GEN ROOM B	FREESTANDING OPEN SET 1500KVA	345	1998/01/01							319,5	25,5						
	EPS 2	NEXUS EPS1 ROOM	FREESTANDING OPEN SET 1500KVA	143	1998/01/01									143					
	EPS 3 (NEXUS A)	NEXUS-GEN ROOM A	FREESTANDING OPEN SET 1250KVA	360	2021/07/02						360								
	EPS 4 (NEXUS B)	NEXUS EPS2 ROOM	FREESTANDING OPEN SET 1250KVA	261	2021/07/02						261								
Total				4584		1199	506	435	30	180	876	319,5	25,5	143	255	123	120	372	
						1705		645			1195,5		168,5		378		492		
						73%		27%			88%		12%		43%		57%		

615	1749
Combined load 615	Max Load 1749